

Magellan Health Expansion  
Construction Schedule  
Birchmier Construction  
June 15, 2015

| ID | Task Name                                | Duration       | % Complete | Start              | Finish             | Predecessors   | Resource Names         |
|----|--|----------------|------------|--------------------|--------------------|----------------|------------------------|
| 1  | <b>Magellan Health Expansion</b>         | <b>43 days</b> | <b>0%</b>  | <b>Wed 6/10/15</b> | <b>Mon 8/10/15</b> |                |                        |
| 2  | Assume Permit Ready                      | 1 day          | 0%         | Mon 6/29/15        | Mon 6/29/15        |                | City of Orlando        |
| 3  | Receipt of Permit                        | 1 day          | 0%         | Tue 6/30/15        | Tue 6/30/15        | 2              | Birchmier Construction |
| 4  | Layout                                   | 1 day          | 0%         | Wed 7/1/15         | Wed 7/1/15         | 3              | JMF                    |
| 5  | Sawcut                                   | 2 days         | 0%         | Mon 6/29/15        | Tue 6/30/15        | 4              | RA Close               |
| 6  | Underground Electric                     | 2 days         | 0%         | Wed 7/1/15         | Thu 7/2/15         | 5              | Ultra Green            |
| 7  | Underground Plumbing                     | 1 day          | 0%         | Wed 7/1/15         | Wed 7/1/15         | 5              | Elzinga                |
| 8  | Excavate for Pit Leveler                 | 1 day          | 0%         | Wed 7/1/15         | Wed 7/1/15         | 5              | RA Close               |
| 9  | Form and Rebar                           | 2 days         | 0%         | Thu 7/2/15         | Mon 7/6/15         | 8              | RA Close               |
| 10 | Wall/Slab Inspection                     | 1 day          | 0%         | Tue 7/7/15         | Tue 7/7/15         | 9              | City of Orlando        |
| 11 | Pour Truck Pit                           | 1 day          | 0%         | Wed 7/8/15         | Wed 7/8/15         | 10             | RA Close               |
| 12 | Install Angle Iron and Pit Leveler       | 2 days         | 0%         | Wed 7/1/15         | Thu 7/2/15         | 5              | Pit Leveler            |
| 13 | Underground Electric Inspection          | 1 day          | 0%         | Mon 7/6/15         | Mon 7/6/15         |                | City of Orlando        |
| 14 | Underground Plumbing Inspection          | 1 day          | 0%         | Thu 7/2/15         | Thu 7/2/15         | 7              | City of Orlando        |
| 15 | HVAC Overhead                            | 10 days        | 0%         | Fri 6/12/15        | Thu 6/25/15        | 4              | BG Hudson              |
| 16 | Fire Sprinkler Overhead                  | 3 days         | 0%         | Wed 6/17/15        | Fri 6/19/15        |                | AIT                    |
| 17 | Electric Overhead                        | 9 days         | 0%         | Mon 6/15/15        | Thu 6/25/15        |                | Ultra Green            |
| 18 | Security Bars in Skylights               | 0 days         | 100%       | Wed 6/10/15        | Fri 6/12/15        | 4              | CATO                   |
| 19 | Metal Stud Walls                         | 5 days         | 0%         | Fri 6/26/15        | Thu 7/2/15         | 15FS-8 days,16 | JMF                    |
| 20 | Cut and Finish Opening to Existing Space | 2 days         | 0%         | Mon 7/6/15         | Tue 7/7/15         |                | JMF                    |
| 21 | Plywood Opening to Existing Space        | 1 day          | 0%         | Wed 7/8/15         | Wed 7/8/15         | 20             | JMF                    |
| 22 | Switchgear                               | 5 days         | 0%         | Wed 7/8/15         | Tue 7/14/15        | 19FS+2 days    | Ultra Green            |
| 23 | Plumbing Rough-In                        | 2 days         | 0%         | Mon 7/6/15         | Tue 7/7/15         | 19             | Elzinga                |
| 24 | Electric Rough-In                        | 4 days         | 0%         | Mon 7/6/15         | Thu 7/9/15         | 19             | Ultra Green            |
| 25 | Plumbing Rough-In Inspection             | 1 day          | 0%         | Wed 7/8/15         | Wed 7/8/15         | 23             | City of Orlando        |
| 26 | Electric Rough-In Inspection             | 1 day          | 0%         | Fri 7/10/15        | Fri 7/10/15        | 24             | City of Orlando        |
| 27 | Replace Roll Up Doors                    | 3 days         | 0%         | Mon 7/13/15        | Wed 7/15/15        | 26             | American Roll Up       |
| 28 | Framing Inspection                       | 1 day          | 0%         | Mon 7/13/15        | Mon 7/13/15        | 25,19,26       | City of Orlando        |
| 29 | Drywall 1st Side                         | 5 days         | 0%         | Fri 7/10/15        | Thu 7/16/15        | 24             | JMF                    |
| 30 | Drywall 2nd Side                         | 5 days         | 0%         | Fri 7/17/15        | Thu 7/23/15        | 29,28          | JMF                    |
| 31 | Door Frame Check                         | 1 day          | 0%         | Wed 7/22/15        | Wed 7/22/15        | 30FS-2 days    | Doors and Hardware     |
| 32 | Paint 1st Side                           | 3 days         | 0%         | Fri 7/17/15        | Tue 7/21/15        | 29             | Paint                  |
| 33 | Paint 2nd Side                           | 2 days         | 0%         | Wed 7/22/15        | Thu 7/23/15        | 32             | 24                     |
| 34 | Interior Storefront                      | 3 days         | 0%         | Fri 7/24/15        | Tue 7/28/15        | 33             | Storefront             |
| 35 | Electric Trim                            | 4 days         | 0%         | Tue 7/21/15        | Fri 7/24/15        | 32FS-1 day     | Ultra Green            |
| 36 | Fire Alarm Trim                          | 2 days         | 0%         | Tue 7/21/15        | Wed 7/22/15        | 32FS-1 day     | AIT                    |
| 37 | Acoustical Grid                          | 3 days         | 0%         | Tue 7/21/15        | Thu 7/23/15        | 32FS-1 day     | Acoustical             |
| 38 | Light Fixtures                           | 3 days         | 0%         | Fri 7/24/15        | Tue 7/28/15        | 37             | Ultra Green            |
| 39 | Above Ceiling Electrical                 | 1 day          | 0%         | Wed 7/29/15        | Wed 7/29/15        | 38             | City of Orlando        |

Magellan Health Expansion  
Construction Schedule  
Birchmier Construction  
June 15, 2015

| ID | Task Name                       | Duration       | % Complete | Start             | Finish             | Predecessors      | Resource Names     |
|----|---------------------------------|----------------|------------|-------------------|--------------------|-------------------|--------------------|
| 40 | Mechanical Trim                 | 2 days         | 0%         | Fri 7/24/15       | Mon 7/27/15        | 37                | BG Hudson          |
| 41 | Above Ceiling Mechanical        | 1 day          | 0%         | Tue 7/28/15       | Tue 7/28/15        | 40                | City of Orlando    |
| 42 | Above Ceiling Inspection        | 1 day          | 0%         | Thu 7/30/15       | Thu 7/30/15        | 41,39             | City of Orlando    |
| 43 | Ceiling Tile                    | 2 days         | 0%         | Fri 7/31/15       | Mon 8/3/15         | 42                | Acoustical         |
| 44 | Fire Sprinkler Trim             | 1 day          | 0%         | Fri 7/24/15       | Fri 7/24/15        | 37                | AIT                |
| 45 | Pre-Power Inspection            | 1 day          | 0%         | Thu 7/30/15       | Thu 7/30/15        | 39                | City of Orlando    |
| 46 | Hot Check                       | 1 day          | 0%         | Fri 7/31/15       | Fri 7/31/15        | 45                | Ultra Green        |
| 47 | HVAC Startups                   | 2 days         | 0%         | Mon 8/3/15        | Tue 8/4/15         | 46                | BG Hudson          |
| 48 | Fire Alarm Tests                | 2 days         | 0%         | Mon 8/3/15        | Tue 8/4/15         | 46,49,51          | AIT                |
| 49 | Door & Hardware Install         | 2 days         | 0%         | Wed 7/22/15       | Thu 7/23/15        | 32                | Doors and Hardware |
| 50 | Vinyl                           | 4 days         | 0%         | Tue 7/28/15       | Fri 7/31/15        | 40                | Panzirer           |
| 51 | Carpet                          | 3 days         | 0%         | Tue 7/28/15       | Thu 7/30/15        | 40                | Panzirer           |
| 52 | Furniture Install               | 3 days         | 0%         | Mon 8/3/15        | Wed 8/5/15         | 51,50             | Magellan Health    |
| 53 | Conveyor Install                | 3 days         | 0%         | Mon 8/3/15        | Wed 8/5/15         | 50                | Magellan Health    |
| 54 | Millwork                        | 1 day          | 0%         | Mon 8/3/15        | Mon 8/3/15         | 50                | Millwork           |
| 55 | Plumbing Trim                   | 1 day          | 0%         | Tue 8/4/15        | Tue 8/4/15         | 54                | Elzinga Plumbing   |
| 56 | Mechanical Final                | 1 day          | 0%         | Wed 8/5/15        | Wed 8/5/15         | 47                | City of Orlando    |
| 57 | Electric Final                  | 1 day          | 0%         | Mon 8/3/15        | Mon 8/3/15         | 46                | City of Orlando    |
| 58 | Plumbing Final                  | 1 day          | 0%         | Wed 8/5/15        | Wed 8/5/15         | 55                | City of Orlando    |
| 59 | Fire Final                      | 2 days         | 0%         | Tue 8/4/15        | Wed 8/5/15         | 57                | City of Orlando    |
| 60 | Building Final                  | 1 day          | 0%         | Thu 8/6/15        | Thu 8/6/15         | 59,56,57,58,52,53 | City of Orlando    |
| 61 | Certificate of Occupancy        | 2 days         | 0%         | Fri 8/7/15        | Mon 8/10/15        | 60                | City of Orlando    |
| 62 |                                 |                |            |                   |                    |                   |                    |
| 63 | <b>Exterior Work</b>            | <b>27 days</b> | <b>0%</b>  | <b>Thu 7/2/15</b> | <b>Mon 8/10/15</b> |                   |                    |
| 64 | Sawcut 1/2 of Condensate Line   | 1 day          | 0%         | Thu 7/2/15        | Thu 7/2/15         | 4                 | RA Close           |
| 65 | Excavate 1/2 of Condensate Line | 2 days         | 0%         | Mon 7/6/15        | Tue 7/7/15         | 64                | RA Close           |
| 66 | Install Condensate Line         | 2 days         | 0%         | Wed 7/8/15        | Thu 7/9/15         | 65                | Elzinga            |
| 67 | Plumbing Inspection             | 1 day          | 0%         | Fri 7/10/15       | Fri 7/10/15        | 66                | City of Orlando    |
| 68 | Backfill 1/2 of Condensate Line | 1 day          | 0%         | Mon 7/13/15       | Mon 7/13/15        | 67                | Elzinga            |
| 69 | Density Test                    | 1 day          | 0%         | Mon 7/13/15       | Mon 7/13/15        | 68FS-1 day        | Magellan Health    |
| 70 | Slab Inspection                 | 1 day          | 0%         | Tue 7/14/15       | Tue 7/14/15        | 69                | City of Orlando    |
| 71 | Pour Concrete Strip             | 1 day          | 0%         | Wed 7/15/15       | Wed 7/15/15        | 70                | RA Close           |
| 72 | Cure Time                       | 3 days         | 0%         | Thu 7/16/15       | Mon 7/20/15        | 71                | RA Close           |
| 73 | Sawcut 1/2 of Condensate Line   | 1 day          | 0%         | Tue 7/21/15       | Tue 7/21/15        | 72                | RA Close           |
| 74 | Excavate 1/2 of Condensate Line | 2 days         | 0%         | Wed 7/22/15       | Thu 7/23/15        | 73                | RA Close           |
| 75 | Install Condensate Line         | 2 days         | 0%         | Fri 7/24/15       | Mon 7/27/15        | 74                | Elzinga            |
| 76 | Plumbing Inspection             | 1 day          | 0%         | Tue 7/28/15       | Tue 7/28/15        | 75                | City of Orlando    |
| 77 | Backfill 1/2 of Condensate Line | 1 day          | 0%         | Wed 7/29/15       | Wed 7/29/15        | 76                | Elzinga            |
| 78 | Density Test                    | 1 day          | 0%         | Wed 7/29/15       | Wed 7/29/15        | 77FS-1 day        | Magellan Health    |

Magellan Health Expansion  
Construction Schedule  
Birchmier Construction  
June 15, 2015

| ID | Task Name                                | Duration | % Complete | Start       | Finish      | Predecessors | Resource Names  |
|----|--|----------|------------|-------------|-------------|--------------|-----------------|
| 79 | Slab Inspection                          | 1 day    | 0%         | Thu 7/30/15 | Thu 7/30/15 | 78           | City of Orlando |
| 80 | Pour Concrete Strip                      | 2 days   | 0%         | Fri 7/31/15 | Mon 8/3/15  | 79           | R Close         |
| 81 | Cure Time                                | 3 days   | 0%         | Tue 8/4/15  | Thu 8/6/15  | 80           | R Close         |
| 82 | Set Bollards                             | 2 days   | 0%         | Fri 8/7/15  | Mon 8/10/15 | 81           | R Close         |
| 83 | Metal Stud Exterior Fill In at Tilt Wall | 1 day    | 0%         | Mon 7/6/15  | Mon 7/6/15  | 19           | JMF             |
| 84 | Densglass                                | 1 day    | 0%         | Tue 7/7/15  | Tue 7/7/15  | 83           | JMF             |
| 85 | Screw Inspection                         | 1 day    | 0%         | Wed 7/8/15  | Wed 7/8/15  | 84           | City of Orlando |
| 86 | Lath and Stucco                          | 1 day    | 0%         | Thu 7/9/15  | Thu 7/9/15  | 85           | Stucco          |